



USS McFaul DDG 74

PLAN OF THE DAY

3/8/2021



CONTACTS

NN Lead AM: Cody Sanders	757-364-9131	MARMC PM: Jeff Henson	757-376-0881	CO: CDR Bobby Rowden	757-642-3696
NN AM: Bruce Smith	757-800-5024	MARMC PSE: Vernon Lawrence	757-406-3051	XO: CDR Fred Crayton	757-286-7716
NN AM: Dean Buckley	757-285-2829	MARMC QAS: Chad Williamson	757-536-9436	CMC: Jason Kutsch	904-571-0357
NN AM: Sirron Ringer	757-334-3612	MARMC SBS Lead: Rick Lopez	757-837-9481	CHENG: LCDR Aaron Getty	
NN AM: Rodney Johnson	757-612-1287	MARMC SBS: Rickie Waters	757-536-8986	CSO: LT Rob Allen	
NN PA: Ryan Crisom	757-266-2614	MARMC SBS: Phillip Martin	757-406-1621	MPASMMO: LTJG Thomas Boyd	717-371-5122
NN Engineer: Jesse Costillo	757-406-7267	MARMC Safety: Jeff Dean	757-837-8576	STO: CW02 Daniel Bergen	
NN Test Coord: Ryan Bates	757-576-0133			WEPS: LT Jacob Artman	
NN QA: Wayne Shields	757-544-5574				
NN Safety: Richard Howell	757-359-8744				
NN WAF: Doug Helms	757-524-9311			PE: David Marshall	757-327-6171
NN Security: Kerri Linkenhoker	757-966-3604				
NN Emergency:	757-966-3600				
NASSCO AREA MANAGER ON DUTY					

MEETINGS/EVENTS

Daily 0730	M,T,Th,F 0900	Wednesday 1000
NASSCO Internal Production Meeting	Daily Production Meeting	Weekly Progress Meeting
Area Manager Office	Ship Mess Decks	NASSCO Training Room, CL421 2nd Floor

NEXT KEY EVENTS/MILESTONES

50% Conference 3/17/21	ALO 4/5/21	Transit to NAVSTA 5/25/21
CSSE Light Off 3/29/21	Crew Move Aboard 3/4/21	Sea Trials 6/28/21
	PCD 3/21/21	EOA 7/2/21

WORK ITEMS/ISSUES/CONCERNS

Work Item	Description	Comments
522-90-001	ShipAlt DDG51-80255K, Replace Magazine Fire Detection System; accomplish (OPTION ITEM)	Complete building and testing all FO circuits, Hydro test "SAT" in (1-42-01-L), (1-78-01-L), (3-42-1-T), and (3-42-0-M)
324-80-001	AER DDG51-76101D, Replace Dossier Lug Connectors; accomplish	Cleaning 2SA, L31 and building 1SA
631-11-002	Main Engine Room Number 2; repair and preserve	Completing bilge wash
631-11-003	Auxiliary Machinery Room Number 2 Bilge; repair and preserve	Preservation 3/8
Down Bulky		
150-11-001	Forward Stack; repair and preserve	Structural repairs complete testing I/P CMWD piping testing I/P
150-11-002	Aft Deckhouse; repair and preserve	containing and protecting the SAT ANTENNA ahead of blasting ops is complete and ready for inspection...blast to commence Saturday
154-11-001	03 Level Deck; repair	Working RCC #69 (deck plate replacement at the stbd deck drains I/P) submitted CFR #613 for additional work on weather deck drains... need answer
167-11-002	Bolted Equipment Removal Plate (BERP) Repair; accomplish	Working mating surfaces, and reinstalling BERPS beginning this week (3 total bolting rings need to get repaired, 1 complete/2 I/P)
251-30-001	Number One Gas Turbine Intake Partial Repair and Preservation; accomplish	Working blow-in door gasket replacement, power tooling dirty side... (ONGOING work until complete)...replacing pipe, replacing de-icing pipe foundation
251-30-002	Number 2 Gas Turbine Intake Partial Repair and Preservation; accomplish	Working blow-in door gasket replacement, power tooling dirty side...(ONGOING work until complete) continue working GEN III...
251-30-003	Air Intake and Exhaust Louver; clean and preserve	Louver Matting Surface. Repairs I/P Preservation. Complete by 4/8 ---Commence louver install 3/30 (aft stack) GEN III Friday 12
259-10-001	Number One Gas Turbine Mixing Room, Uptake, Boundary Layer Infra-Red Suppression System (BLISS) Cap Partial Repair and Preservation; accomplish	Structural repairs I/P and on track to complete repairs and hot work by 3-10-21
259-10-002	Ships Service Gas Turbine Generator (SSGTG) Exhaust Trunk Repair and Preservation; accomplish	(1-254-1-Q) (@supply office)... need RCC #97 settled for replacing "T" bar face plate... working structure repairs IAW front loaded

US000167



USS McFaul DDG 74

PLAN OF THE DAY

3/9/2021



CONTACTS

NN Lead AM: Cody Sanders	757-364-9131	MARMC PM: Jeff Henson	757-376-0881	CO: CDR Bobby Rowden	757-642-3696
NN AM: Bruce Smith	757-800-5024	MARMC PSE: Vernon Lawrence	757-406-3051	XO: CDR Fred Crayton	757-286-7716
NN AM: Dean Buckley	757-285-2829	MARMC QAS: Chad Williamson	757-536-9436	CMC: Jason Kutsch	904-571-0357
NN AM: Sirron Ringer	757-334-3612	MARMC SBS Lead: Rick Lopez	757-837-9481	CHENG: LCDR Aaron Getty	
NN AM: Rodney Johnson	757-612-1287	MARMC SBS: Rickie Waters	757-536-8986	CSO: LT Rob Allen	
NN PA: Ryan Crisom	757-266-2614	MARMC SBS: Phillip Martin	757-406-1621	MPA/SMMO: LTJG Thomas Boyd	717-371-5122
NN Engineer: Jesse Costillo	757-406-7267	MARMC Safety: Jeff Dean	757-837-8576	STO: CW02 Daniel Bergen	
NN Test Coord: Ryan Bates	757-576-0133			WEPS: LT Jacob Artman	
NN QA: Wayne Shields	757-544-5574				
NN Safety: Richard Howell	757-359-8744				
NN WAF: Doug Helms	757-524-9311			PE: David Marshall	757-327-6171
NN Security: Kern Linkenhoker	757-966-3604				
NN Emergency: 757-966-3600					
NASSCO AREA MANAGER ON DUTY					

MEETINGS/EVENTS

Daily 0730	M,T,Th, F 0900	Wednesday 1000
NASSCO Internal Production Meeting	Daily Production Meeting	Weekly Progress Meeting
Area Manager Office	Ship Mess Decks	NASSCO Training Room, CL421 2nd Floor

NEXT KEY EVENTS/MILESTONES

Start of Avail 12/7/20	25% Conference 1/27/21	ALO 4/5/21	Transfer to NAVSTA 5/25/21
Crew Move Ashore 12/8/2020	50% Conference 3/17/21	Crew Move Aboard 5/4/21	Sea Trials 6/28/21
20% O & I 1/16/21	CSSE Light Off 3/29/21	PCD 5/21/21	EOA 7/2/21

WORK ITEMS/ISSUES/CONCERNS

Work Item	Description	Comments
Bruce Smith		
522-90-001	ShipAlt DDG51-80255K, Replace Magazine Fire Detection System, accomplish (OPTION ITEM)	Install cable tags, lagging several spaces and hooking up ISO relay 1 and 1A, Fixing MCT Fr 78 STBD,
324-80-001	AER DDG51-76101D, Replace Dossier Lug Connectors, accomplish	Cleaning and building dossiers 2SA, 1.31 and building dossiers in 1SA 75% complete
631-11-002	Main Engine Room Number 2, repair and preserve	Completing bilge wash
631-11-003	Auxiliary Machinery Room Number 2 Bilge, repair and preserve	Preservation 3/8
Dean Buckley		
150-11-001	Forward Stack, repair and preserve	Structural repairs complete testing I/P CMWD piping testing I/P
150-11-002	Aft Deckhouse, repair and preserve	containing and protecting the SAT ANTENNI ahead of blasting ops is complete and ready for inspection. blast to commence Saturday
154-11-001	03 Level Deck, repair	Working RCC #69 (deck plate replacement at the stbd deck drains I/P) submitted CFR #613 for additional work on weather deck drains... need answer
167-11-002	Bolted Equipment Removal Plate (BERP) Repair, accomplish	Working mating surfaces, and reinstalling BERPS I/P (3 total bolting rings need to get repaired, 1 complete/2 I/P)
251-30-001	Number One Gas Turbine Intake Partial Repair and Preservation, accomplish	Working blow-in door gasket replacement, power tooling dirty side... (ONGOING work until complete)... replacing pipe, replacing de-icing pipe foundation
251-30-002	Number 2 Gas Turbine Intake Partial Repair and Preservation, accomplish	Working blow-in door gasket replacement, power tooling dirty side... (ONGOING work until complete) continue working GEN III...
251-30-003	Air Intake and Exhaust Louver, clean and preserve	Louver Matting Surface: Repairs I/P Preservation. Complete by 4/8 ---Commence louver install 3/30 (aft stack) GEN III Friday 12
259-10-001	Number One Gas Turbine Mixing Room, Uptake, Boundary Layer Infra-Red Suppression System (BLISS) Cap Partial Repair and Preservation, accomplish	Structural repairs I/P and on track to complete repairs and hot work by 3-10-21
259-10-002	Ships Service Gas Turbine Generator (SSGTG) Exhaust Trunk Repair and Preservation, accomplish	(1-254-1-Q) (@supply office)... need RCC #97 settled for replacing "T" bar face plate... working structure repairs IAW front loaded
259-10-006	Number 2 Gas Turbine Mixing Room, Uptake, Boundary Layer Infra-Red Suppression System (BLISS) Cap Partial Repair and Preservation, accomplish	STRUCTURE REPAIRS I/P inside of the mixing room

US000168

259-10-007	Number 2 Gas Turbine Mixing Room: repair and preserve	Working structural repairs I/P awaiting RCC #96 (NOT WRITTEN YET)
259-10-008	Uptake Engine Room Number One, repair and preserve	Crop out old "T" beams and renewing will complete structure repairs by the end of next week
259-11-001	Gas Turbine (GTRB) Exhaust Duct Collector, repair	Gusset repairs/replacement... working weld repairs I/P - C. H. S. C. / MPA
512-11-002	Ventilation Plenum, replace	All vent removed, bulkhead is removed, cleaning up preparing for new material... 13 stuffing tubes on work item, all removed, 4 installed. Fabricating new vent off site
Sirron Ringer		
113-11-001	Machinery Space Bilge Drain Well, repair	Calling-out SP-1 to commence power-tooling MER 2. Preserving the Aux 2 bilge and bilge drain wells.
123-10-001	Tank, Void Cleaning and Pumping, accomplish	Commencing repairs to the (4-370-1-J) and (4-370-2-J) on 3/10. Tracking completion through 3/17. Blasting of the (5-300-4-F) ongoing. Completing 3/10. Commencing SP-1 (power-tool) of (5-292-2-W) tank top on 2nd shift. INSPECTION AFTER BLASTING
593-11-001	Vacuum, Collection, Holding and Transfer (VCHT) Piping System Chemical Cleaning, accomplish	Correcting weld build-up discrepancies identified by NASSCO NDT. Additional inspection to follow once completed with weld-ups. Track through 3/10 to be complete.
593-11-002	Vacuum, Collection, Holding and Transfer (VCHT) Ejector Pump and Motor, replace	Toxic gas alarms preventing FWD and AFT air ejector pumps from the system. The suction side of VCHT tanks have excessive amounts waste. <u>CFR 633</u> submitted for final review via MARMC
123-11-004	Fuel Oil Equalizing Pipe, repair	Piping to be completed by Phoenix International
521-11-001	Fire main piping, repair	Fire main piping repairs/replace are completed. NASSCO NDT complete with AFT fire main piping currently NDT inspected FWD.
Rodney Johnson		
321-11-001	Shore Power Receptacle and Cable, replace	Commence surface prep
643-80-001	CPO Living Space Habitability Modification Project (BCPO-S7094) Installation, accomplish (OPTION ITEM)	Continue install sub bases and connect electrical in (1-110-0-L), (1-115-1-L), (1-110-1-L) / Installing bunks/lockers and connect electrical in (2-347-1-L) /
644-80-001	CPO Sanitary Space Habitability Modification Project (HCPO-S7097), accomplish (OPTION ITEM)	Cont. installing BLKHD panels vanity and header (1-110-2-L) / Install shower drops and toilet studs to deck in (1-110-2-L) / Continue installing sanitary materials in 2-338-3-L
582-11-001	Retractable Chock, repair	Structural repairs I/P 3/8 - 4/5
133-11-001	04 Level Structure, replace	PORT : Production welding / STBD: Production welding / Coaming fit up install 70%
631-21-001	06 Level, repair and preserve	Platforms lifted - 50% fit up comp
152-11-002	Vent Fan Room, repair and preserve	Production welding deck plate 3/11

593-11-042 - AFT @ FILL/FLUSH AFT

GENERAL DYNAMICS
NASSCO-Norfolk

USS McFAUL



AVAILABILITY SUMMARY

March 10, 2021

Digitally signed by Bruce E
Smith
Date: 2021.03.09
14:08:35 -0500

**Approved by: Bruce E
Smith**

US000170

GENERAL DYNAMICS

NASSCO-Norfolk

FIXED PRICE MEMORANDUM

Subject: USS McFAUL DDG-74 SRA (12/07/20 thru 07/02/21) – Weekly Status Report

Progress

Progress Metrics	This Week	Last Week
A) Actual Production/Physical Progress:	51.14%	43.89%
B) Scheduled Progress:	52.35%	45.62%
C) Avail Time Exp as of: 3/7/2021	43.96%	40.58%

Contracts

Data for week ending 3/7/2021

Metrics	NASSCO	MARMIC/ Negotiations	Authorized/ Answered
A) CFRs:	11	26	533
B) RCCs:	6	10	89
C) RTRs:	0	3	0
D) PCPs:	4	0	6

Critical Path Items

Item	Description	PM	Actual	Scheduled	MARMIC
150-11-001	FWD STACK RPR & PRESERVE	Buckley	84.86%	54.37%	80.00%
152-11-002	VENT FAN RM RPR & PRESERVE	Johnson	70.51%	93.97%	65.00%
251-30-003	AIR INTK & EXHST LOUVER CLEAN & PRESERVE	Buckley	64.88%	77.79%	61.00%
259-10-001	#1 GT MIXING RM UPTK BLISS CAP PARTIAL RPR &	Buckley	42.99%	61.69%	39.00%
259-10-002	SSGTG EXHST TRUNK RPR & PRESERVE ACCOMPL	Buckley	55.56%	29.48%	51.00%
259-10-006	#2 GT MIXING RM UPTK BLISS CAP PARTIAL RPR &	Buckley	41.33%	41.04%	37.00%
512-11-002	VENT PLENUM RPLC	Buckley	46.81%	74.61%	42.00%
522-90-001	SA 80255K RPLC MAG FIRE DETECTION SYS ACCOMPL	Smith	73.05%	91.67%	70.00%
643-80-001	CPO LIVING SPACE HAB MODS (OPTION ITEM)	Johnson	65.05%	63.95%	62.00%

Controlling Path Items

Item	Description	PM	Actual	Scheduled	MARMIC
251-30-001	#1 GT INTK PARTIAL RPR & PRESERVE	Buckley	59.02%	31.07%	55.00%
251-30-002	#2 GT INTK PARTIAL RPR & PRESERVE ACCOMPL	Buckley	63.44%	60.29%	60.00%
259-10-008	UPTK #1 MMR RPR & PRESERVE	Buckley	57.83%	62.03%	53.00%
324-80-001	AER 76101D RPLC DOSSERT LUG CONNECTOR	Smith	13.53%	32.66%	10.00%
631-11-002	#2 MMR RPR & PRESERVE	Smith	7.35%	8.94%	5.00%
631-11-003	#2 AMR BILGE RPR & PRESERVE	Smith	33.59%	35.44%	28.00%

US000171

GENERAL DYNAMICS
NASSCO-Norfolk

FIXED PRICE MEMORANDUM

Subject: USS McFAUL DDG-74 SRA (12/07/20 thru 07/02/21) – Weekly Status Report

Milestones/Key Events

REF	DESCRIPTION	Contract	Revised	Actual
1	START OF AVAILABILITY	12/07/20		12/07/20
2	CREW MOVE ASHORE START	12/08/20		12/08/20
3	DEFUEL	12/05/20		12/05/20
4	AVAILABILITY 20% OPEN AND INSPECT REPORTS DUE	01/16/21		01/16/21
5	25% CONFERENCE	01/27/21		01/27/21
6	50% CONFERENCE	03/17/21		
7	CSSE LIGHT OFF	03/29/21		
8	ALO COMMENCE	04/05/21		
9	COMMENCE CREW MOVE ABOARD	05/04/21		
10	75% CONFERENCE	05/12/21		
11	ENGINEERING PRODUCTION COMPLETE DATE (PCD)	05/21/21		
12	TRANSIT TO NAVSTA	05/25/21		
13	REFUEL	TBD		
14	COMPLETE LOA	06/18/21		
15	DOCK TRIALS START	06/21/21		
16	FAST CRUISE START	06/23/21		
17	START CREW REST	06/24/21		
18	END CREW REST	06/27/21		
19	SEA TRIALS START	06/28/21		
20	AVAIL COMPLETE	07/02/21		

US000172

FIXED PRICE MEMORANDUM

Subject: USS McFAUL DDG-74 SRA (12/07/20 thru 07/02/21) – Weekly Status Report

RCC No.	Type	Work Item #	Date Received	Date Priced	Need By Date	Past Due
70	G	123-17-002	2/12/2021	3/3/2021	2/19/2021	
74	G	167-11-004	2/15/2021	2/22/2021	2/21/2021	
75	G	643-80-001	2/26/2021	3/1/2021	3/6/2021	
79	G	324-80-001	2/17/2021	3/3/2021		
83	G	644-80-001	2/25/2021	3/3/2021		
84	G	583-11-002	2/26/2021	3/8/2021	3/8/2021	
86	G	123-11-001	2/25/2021	3/3/2021		
87	G	123-12-002	2/25/2021	3/3/2021		
88	G	644-80-001	2/26/2021	3/2/2021	3/6/2021	
92	G	259-10-001	3/1/2021	3/3/2021	3/6/2021	
97	G	259-10-002	3/4/2021			
98	G	259-13-001	3/5/2021			
99	G	123-10-001	3/5/2021			
100	G	582-11-001	3/4/2021			
101	G	422-11-001	3/5/2021			
102	G	514-23-001	3/5/2021			

US000173

51.14% Overall Production/Physical Progress

Work Item	Description	Actual	Scheduled	MARMC	Start	Complete	Area Manager
042-11-001	WPER ACCOMPL	100.00%	100.00%	99.00%	12/7/2020	12/7/2020	Sanders
042-11-002	WC CERTIFICATION DATA (CNO) AVAILABILITY PROVIDE	43.80%	42.86%	40.00%	12/7/2020	7/2/2021	Sanders
042-11-003	ACCOUNTABILITY OF MANHOUS & MATL RESERVATION ACCOMPL	43.80%	42.86%	40.00%	12/7/2020	7/2/2021	Sanders
077-11-002	FIRE DRILL SERVICE PROVIDE	100.00%	100.00%	99.00%	12/14/2020	12/14/2020	Sanders
113-11-001	MACHY SPACE BILGE DRN WELL RPR	61.02%	98.31%	50.00%	12/18/2020	3/15/2021	Ringer
123-10-001	TANK VOID CLEANING & PUMPING	59.16%	49.30%	55.00%	12/7/2020	5/27/2021	Ringer
123-11-001	FO SERVICE & GRAVITY HEAD TANK RPR	46.38%	58.34%	40.00%	12/21/2020	4/7/2021	Ringer
123-11-002	FO SERVICE TANK PRESERVE	7.81%	13.02%	12.00%	1/25/2021	4/7/2021	Ringer
123-11-003	GT FUEL GRAVITY FEED TANK COAT	86.67%	93.96%	85.00%	12/21/2020	3/9/2021	Ringer
123-11-004	(2N) FO TANK EQUALIZING PIPE RPR	28.97%	89.33%	20.00%	2/15/2021	3/17/2021	Ringer
123-12-001	JPS TANK PRESERVE	62.10%	33.36%	70.00%	12/9/2020	3/24/2021	Ringer
123-12-002	JPS SERVICE TANK RPR	76.08%	46.92%	75.00%	12/9/2020	3/24/2021	Ringer
123-17-001	CONTAM OIL TANK PRESERVE	64.20%	33.18%	62.00%	12/22/2020	4/2/2021	Ringer
123-17-002	CONTAM OIL TANK RPR	53.32%	38.10%	52.00%	12/22/2020	4/2/2021	Ringer
123-19-001	W/W DRN COLL TANK PRESERVE	59.03%	51.97%	57.00%	12/18/2020	3/16/2021	Ringer
123-19-002	W/W DRN COLL TANK RPR	30.73%	21.56%	28.00%	12/18/2020	3/16/2021	Ringer
130-11-001	AIRCRAFT SECURING FITTING RPLC	0.00%	0.00%	0.00%	4/28/2021	6/14/2021	Ringer
136-11-001	01 LVL FORECASTLE METAL FDN RPLC	66.69%	58.29%	65.00%	12/28/2020	4/9/2021	Ringer
139-11-001	04 LVL STRUCTURE RPLC	57.88%	88.26%	55.00%	12/14/2020	3/16/2021	Johnson
150-11-001	FWD STACK RPR & PRESERVE	84.86%	54.37%	80.00%	12/11/2020	5/12/2021	Buckley
150-11-002	AFT DECKHOUSE RPR & PRESERVE	56.25%	75.63%	55.00%	12/23/2020	3/22/2021	Buckley
150-11-003	CASTLEWAY DARKEN SHIP CURTAIN STRUCT BLKHD & OVRHD RPR	26.16%	46.82%	30.00%	12/14/2020	5/24/2021	Smith
150-11-004	CIWS CONTROL RM #2 RPR	65.51%	60.12%	65.00%	1/14/2021	3/24/2021	Smith
150-11-005	SLQ-32 ACCESS PLATFMT STEP RPLC & PRESERVE	45.43%	84.24%	45.00%	1/12/2021	3/25/2021	Smith
150-11-007	CIWS (CIWS) MT #21 PLATFORM DECK & BLKHD RPR	77.42%	76.80%	75.00%	1/11/2021	3/23/2021	Smith
152-11-001	FAN RM STRUCT RPR ACCOMPL	37.66%	52.99%	30.00%	12/14/2020	3/27/2021	Johnson
152-11-002	VENT FAN RM RPR & PRESERVE	70.51%	93.97%	65.00%	12/14/2020	3/16/2021	Johnson
154-11-001	03 LVL DECK RPR	33.31%	37.41%	50.00%	1/11/2021	3/29/2021	Buckley
156-11-001	05 LVL DECK EDGE COAMING RPR	73.69%	76.67%	70.00%	12/8/2020	3/31/2021	Smith
165-80-001	SA 83678D SD AIR SYS FLOW METER RPLC	63.78%	99.36%	60.00%	1/25/2021	3/8/2021	Johnson
165-80-002	AER 76227D SD RELIEF VALVE FLANGE MOD	88.70%	88.70%	85.00%	2/1/2021	3/12/2021	Johnson
167-11-001	HATCH WEA DK RPLC	44.50%	46.56%	40.00%	12/21/2020	3/24/2021	Johnson
167-11-002	BERP RPR ACCOMPL	59.64%	69.02%	60.00%	12/15/2020	3/25/2021	Buckley
167-11-004	WATERTIGHT SCUTTLE RPLC	1.22%	0.00%	5.00%	3/15/2021	5/5/2021	Johnson
251-30-001	#1 GT INTK PARTIAL RPR & PRESERVE	59.02%	31.07%	55.00%	1/5/2021	4/14/2021	Buckley
251-30-002	#2 GT INTK PARTIAL RPR & PRESERVE ACCOMPL	63.44%	60.29%	60.00%	12/16/2020	3/28/2021	Buckley
251-30-003	AIR INTK & EXHST LOUVER CLEAN & PRESERVE	64.88%	77.79%	61.00%	12/10/2020	5/3/2021	Buckley
259-10-001	#1 GT MIXING RM UPTK BLISS CAP PARTIAL RPR & PRESERVE ACCOMPL	42.99%	61.69%	39.00%	12/15/2020	4/28/2021	Buckley
259-10-002	SSGTG EXHST TRUNK RPR & PRESERVE ACCOMPL	55.56%	29.48%	51.00%	12/11/2020	6/3/2021	Buckley

Work Item	Description	Actual	Scheduled	MARMC	Start	Complete	Area Manager
259-10-006	#2 GT MIXING RM LIP TK BLISS CAP PARTIAL RPR & PRESERVE ACCOMPL	41.33%	41.04%	37.00%	12/17/2020	5/12/2021	Buckley
259-10-007	#2 GT MIXING RM RPR & PRESERVE	22.71%	46.17%	18.00%	12/11/2020	5/11/2021	Buckley
259-10-008	LPTK #1 MMR RPR & PRESERVE	57.83%	62.03%	53.00%	1/11/2021	4/8/2021	Buckley
259-11-001	GT EXHST DUCT COLLECTOR RPR	40.75%	51.33%	42.00%	12/16/2020	4/15/2021	Buckley
259-13-001	SSGTGRM #3 EXHST RPR	89.62%	66.97%	86.00%	1/21/2021	4/5/2021	Buckley
262-40-001	MRGL COOLER CHEM CLEAN & INSPECT	50.00%	79.24%	48.00%	1/21/2021	3/29/2021	Johnson
262-80-001	SA 76501D #1 MMR RED GEAR LO HOSES	70.68%	93.48%	68.00%	1/21/2021	3/18/2021	Smith
264-31-001	#1 LOP HEATER CLEAN & INSPECT	87.84%	87.84%	86.00%	1/8/2021	4/6/2021	Smith
264-32-001	#2 LOP HEATER CLEAN & INSPECT	87.84%	87.84%	86.00%	1/21/2021	4/6/2021	Smith
313-80-001	SA 86517D MHE BATT CHARGER RPLC	66.99%	60.50%	50.00%	1/25/2021	4/2/2021	Johnson
321-11-001	SP RECEPTACLE & CABLE RPLC	64.87%	92.12%	65.00%	12/28/2020	3/17/2021	Johnson
321-11-002	ANTENNA TILT GROUP CABLE & STUFFING TUBE RPLC	66.37%	91.55%	65.00%	1/18/2021	3/17/2021	Smith
324-80-001	AER 76101D RPLC DOSSERT LUG CONNECTOR	13.53%	32.66%	10.00%	12/14/2020	5/11/2021	Smith
331-11-001	WEADK LIGHT COVER & FIXTURE RPLC	28.76%	77.71%	25.00%	2/15/2021	3/12/2021	Smith
422-11-001	NAV LIGHT FDN RPLC	63.21%	100.00%	60.00%	1/14/2021	2/26/2021	Ringer
441-11-001	ANTENNA RADIO FREQUENCY CABLE RPLC	33.41%	66.83%	30.00%	2/22/2021	3/18/2021	Ringer
512-11-002	VENT PLENUM RPLC	46.81%	74.61%	42.00%	12/16/2020	3/29/2021	Buckley
512-11-003	VENT BLAST SHIELD RPLC	50.02%	35.47%	48.00%	2/15/2021	4/22/2021	Buckley
514-21-001	AC PLANT CWCV RPLC	95.85%	100.00%	95.00%	1/7/2021	2/5/2021	Smith
514-22-001	AC PLANT CWCV RPLC	95.85%	100.00%	95.00%	1/7/2021	2/5/2021	Smith
514-23-001	AC PLANT CWCV RPLC	1.68%	1.68%	5.00%	1/11/2021	6/23/2021	Smith
514-24-001	AC PLANT CWCV RPLC	95.69%	100.00%	95.00%	1/11/2021	2/9/2021	Smith
521-11-001	(3N) FIREMAIN PIPING RPR	69.03%	86.03%	65.00%	1/27/2021	3/24/2021	Ringer
522-90-001	SA 80255K RPLC MAG FIRE DETECTION SYS ACCOMPL (OPTION ITEM)	73.05%	91.67%	70.00%	12/7/2020	5/3/2021	Smith
526-80-001	SA 64244D WEA DK DRN INSTALL	42.71%	91.80%	38.00%	12/21/2020	3/24/2021	Smith
555-90-001	SA 81435K INSTALL REMOTE FIRE TOGGLE SWITCH	91.21%	100.00%	85.00%	1/18/2021	2/26/2021	Johnson
581-11-001	ANCHOR HAWSE PIPE RPR	70.10%	68.33%	70.00%	1/4/2021	3/22/2021	Johnson
582-11-001	RETRACTABLE CHOCK RPR	6.75%	6.15%	5.00%	1/7/2021	5/12/2021	Johnson
583-11-002	SLEWING ARM DAVIT CLASS B OVHL ACCOMPL	35.44%	32.29%	35.00%	12/10/2020	5/6/2021	Johnson
588-21-001	NAV AIR ASSIST VISIT DISCREPANCY CORRECT	0.00%	0.00%	0.00%	5/3/2021	5/3/2021	Buckley
593-11-001	VCHT PIPING SYS CHEM	84.51%	100.00%	80.00%	12/7/2020	2/24/2021	Ringer
593-11-002	VCHT EJECTOR PUMP & MTR RPLC	40.42%	84.04%	40.00%	1/18/2021	3/12/2021	Ringer
624-11-001	BALANCED JOINER DOOR REMOVE STORE & INSTL	65.72%	65.72%	50.00%	12/9/2020	4/30/2021	Smith
631-11-002	#2 NMR RPR & PRESERVE	7.35%	8.94%	5.00%	1/11/2021	5/13/2021	Smith
631-11-003	#2 AMR BILGE RPR & PRESERVE	33.59%	35.44%	28.00%	12/16/2020	4/29/2021	Smith
631-11-004	FAN RM PRESERVE ACCOMPL	0.79%	1.28%	0.00%	3/1/2021	5/6/2021	Buckley
631-12-001	#1 AMR PRESERVE	53.48%	32.67%	45.00%	3/3/2021	3/19/2021	Ringer
631-13-001	BLKHD PRESERVE	1.41%	0.00%	10.00%	3/8/2021	4/7/2021	Buckley
631-21-001	06 LVL RPR & PRESERVE	44.38%	74.03%	45.00%	1/5/2021	3/23/2021	Johnson
634-11-001	STORES H & L AREA CHEM RESISTANT FLOOR COVERING SYS RPLC	68.79%	100.00%	65.00%	1/25/2021	2/26/2021	Ringer
634-11-002	PORCELAIN TILE DECK COVERING SYS INSTL	0.0%	0.00%	0.00%	3/8/2021	4/5/2021	key

Work Item	Description	Actual	Scheduled	MARMC	Start	Complete	Manager
634-11-003	CHEM RESISTANT FLOOR COVERING SYS INSTL	92.72%	96.27%	88.00%	2/1/2021	3/11/2021	Ringer
634-21-001	FLIGHT DECK NONSKID RPLC	0.86%	0.00%	0.00%	3/15/2021	5/14/2021	Ringer
643-80-001	CPO LIVING SPACE HAB MODS (OPTION ITEM)	65.05%	63.95%	0.00%	12/21/2020	4/29/2021	Johnson
644-11-001	TRASH DISPOSAL RM RPR	26.26%	77.83%	25.00%	1/7/2021	3/23/2021	Buckley
644-80-001	CPO SAN SPACE MODS	55.83%	67.41%	54.00%	1/11/2021	4/27/2021	Johnson
752-11-001	TORPEDO HANDLING DECK CHOCK RPR	90.73%	100.00%	90.00%	1/11/2021	2/4/2021	Buckley
837-11-001	ANTENNA PHOTOGRAPHS PROVIDE	0.00%	0.00%	0.00%	6/28/2021	6/30/2021	Sanders
844-31-001	C'S DISCREPANCY CORRECTION ACCOMPL	1.29%	0.00%	8.00%	4/16/2021	5/20/2021	Buckley
868-32-001	MACHY SPACE PCD & REQUIREMENT FOR L/O ASSESSMENT ACCOMPL	0.00%	0.00%	0.00%	5/3/2021	6/1/2021	Sanders
897-11-001	AVAILABILITY PROGRAM MANAGEMENT (MCT) CABLEWAY INTEGRATOR PROVIDE	51.36%	47.54%	45.00%	12/14/2020	6/4/2021	Buckley
897-11-002	AVAILABILITY PROGRAM MANAGEMENT AIT INTEGRATOR PROVIDE	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
980-00-001	ORDALTS 88649 AND 89524 AWS (AIT) SUPPORT (OPTION ITEM)	0.00%	10.71%	0.00%	3/3/2021	4/9/2021	Ringer
980-00-002	ORDALTS 76227 AND 70920 MK45 (AIT) SUPPORT (OPTION ITEM)	0.00%	100.00%	0.00%	2/3/2021	2/22/2021	Ringer
980-11-001	LIGHT-OFF DISCREPANCY CORRECTION ASSISTANCE PROVIDE	0.00%	0.00%	0.00%	6/14/2021	6/18/2021	Buckley
980-11-002	(52N) S96034 BITFN AN / USQ-195V (V) AIT SUPPORT	0.00%	0.00%	0.00%	3/15/2021	4/30/2021	-
980-31-001	OFFICE SPACE WITHOUT COMPUTER PROVIDE	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
980-90-001	(VLS) DELUGE SYS CHELATE FLUSH AND DELUGE VALVE (AIT) SUPPORT SERVICE PROVIDE	25.40%	50.81%	25.00%	12/7/2020	6/1/2021	Smith
980-90-002	S/A 90378K C'ANES (AIT) SUPPORT (OPTION ITEM)	42.22%	50.99%	40.00%	12/7/2020	6/1/2021	Smith
980-90-003	S/A 79362K AND ORDALT 79362 (AIT) SUPPORT (OPTION ITEM)	0.00%	0.00%	0.00%	3/10/2021	3/24/2021	Ringer
980-90-005	S/A 75874K & 84646K SSIE INC F (AIT) SUPPORT (OPTION ITEM)	47.78%	60.58%	45.00%	12/7/2020	5/3/2021	Buckley
980-90-007	S/A 81251K BFTT AEGIS HARDWARE BUILD (AIT) SUPPORT (OPTION ITEM)	0.00%	0.00%	0.00%	12/7/2020	6/1/2021	Buckley
980-90-008	S/A 80315K SOPV/MOPV RPLCMNT (AIT) SUPPORT (OPTION ITEM)	13.55%	49.34%	15.00%	12/9/2020	6/4/2021	Smith
982-31-001	DOCK TRIAL FAST CRUISE & SEA TRIAL ACCOMPL	0.00%	0.00%	0.00%	6/21/2021	6/30/2021	Sanders
982-31-002	MACHV SPACE (LOA) (NON-COMPLEX) ACCOMPL	0.00%	0.00%	0.00%	5/3/2021	6/1/2021	Sanders
991-12-001	ANTENNA ARRAY TEMP STAGING FOR USE BY SF PROVIDE	92.91%	79.75%	90.00%	12/7/2020	3/29/2021	Sanders
991-12-002	TEMP STAGING FOR BRIDGE WINDOW PROVIDE	69.01%	68.63%	65.00%	1/18/2021	3/29/2021	Sanders
992-11-001	TEMP SERVICE PROVIDE	40.78%	42.91%	45.00%	12/7/2020	7/2/2021	Sanders
992-11-002	TEMP FLAM LIQ HAZ WASTE & HAZ MATL STRG FOR SF PROVIDE	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
992-11-003	D/I WATER PROVIDE	1.50%	0.00%	0.00%	3/29/2021	7/2/2021	Sanders
992-11-005	MESSING & BERTHING BARGE ELEC TEMP SERVICE (OPTION ITEM)	48.95%	48.09%	45.00%	12/7/2020	7/2/2021	Sanders
992-11-006	HURRICANE PREP PROVIDE	0.00%	0.00%	0.00%	5/25/2021	7/2/2021	Sanders
992-11-007	SF PARKING PROVIDE	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
992-11-008	T-1 LINE TYPE COMP NETWORK SUPPT SERVICE PROV	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
992-11-009	SUPPORT SERVICE FOR SF SECURITY PROVIDE	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
992-11-010	TEMP AC PROVIDE	4.29%	10.64%	3.00%	2/22/2021	7/2/2021	Sanders

Work Item	Description	Actual	Scheduled	MARMC	Start	Complete	Area Manager
992-11-011	TEMP REFER STORAGE FACILITY 7000 CUFT PROVIDE	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
992-31-001	CLEANING & PUMPING ACCOMPL	48.88%	50.75%	46.00%	12/7/2020	6/7/2021	Ringer
993-11-001	RIGGING CRANE & TRANSPORTATION SERVICE PROVIDE	35.55%	42.86%	35.00%	12/7/2020	7/2/2021	Sanders
993-11-002	SF WAREHOUSE STORAGE SPACE PROVIDE	43.80%	42.86%	45.00%	12/7/2020	7/2/2021	Sanders
993-11-003	INTEGRATED LOGISTIC OVHL (ILO) SUPPORT SERVICES PROVIDE	43.80%	42.86%	42.00%	12/7/2020	7/2/2021	Sanders
993-31-001	ANISPY-ID ANT PROTECTIVE COVER FAB AND INSTL	67.53%	85.66%	65.00%	12/7/2020	3/26/2021	Sanders
993-31-002	TEMP DECK COVERING INSTL	37.72%	42.86%	35.00%	12/7/2020	7/2/2021	Sanders
993-31-003	TEMP MGR DM SYS PROVIDE	49.45%	53.39%	50.00%	12/7/2020	5/21/2021	Sanders
993-31-004	WAVEGUIDE & XMISSION LINE DRY AIR LAY-UP ACCOMPL	69.17%	80.77%	65.00%	12/7/2020	3/26/2021	Sanders
998-41-001	HAZ WASTE PRODUCED ON NAVAL VESSELS CONTROL	43.80%	42.86%	42.00%	12/7/2020	7/2/2021	Sanders

US000177

USS MCFAUL (DDG 74) FY 2021 SRA AIT Status

Naval RMC AIT Coordinator: Paul Lawson, (757)-373-8739
 Paul.lawson.ctr@navy.mil

3/9/2021

Alt Type	Alt No.	Alt Title	Sponsor	Start Date	End Date	Work Item No.	RMCMCO Status	In Brief	Out Brief	% Complete	Notes
SA	75874K	SSEE INC F	SPAWAR	12/07/20	03/20/21	980-90-005	Prod Auth	Yes	No	28%	Rip-out 90%. HVAC install in SSES pending Unit installation. Foundation installations in progress. Lightning Rod attached to TACAN Antenna was snapped off during transfer from Pier to Warehouse. Rip-out/install of cables to top of the Mast in progress. SSEE INC-F System Testing ECD 2/26/21, EDD 3/5/21.
AIT OSIC		Tim Daniels		tim.daniels@navy.mil		(757) 675-0303	(757) 675-J553				
AIT Manager		Mike Furey		michael.furey@navy.mil		(343) 213-5743					
SA	79362K	AWS SEAWATER FLOW METER FOR SP	NAVSEA	02/22/21	04/05/21	980-90-003	Prod Auth	Yes	No	100%	Production complete.
AIT OSIC		Brad Hedges		brad.hedges@navy.mil			(757) 574-2349				
AIT Manager		Syed Taqi		syed.taqi@navy.mil		(835) 223-8803					
SA	80315K	REPLACE AFFX AND CMWD SOPVS	NAVSEA	01/25/21	04/13/21	980-90-008	Prod Auth	Yes	No	51%	AFFF #1: Completed welding MOPV foundation. Drilling holes for mounting MOPVs and dry fitting piping in progress. Electrical, Piping & FDN removal 100%. Piping & FDN install 31%. Electrical install 0%. AFFF #2: Drilling holes for mounting MOPVs and cable runs in progress. Electrical, Piping & FDN removal 100%. Piping & FDN install 34%. Electrical install 37%. CMWD #1: Electrical removals 67%. Piping & FDN removal 100%. Piping & FDN install 26%. Electrical install 0%. CMWD #2: Electrical, Piping & FDN removal 100%. Piping & FDN install 22%. Electrical install 0%. CMWD #3: Electrical removals 100%. Piping & FDN removal 58%. Piping & FDN install 25%. Electrical install 0%. CMWD #4: Electrical removals 80%. Piping & FDN removal 58%. Piping & FDN install 45%. Electrical
AIT OSIC		Adam Wright		adam.wright1@navy.mil		(757) 444-4704	(367) 596-0819				
AIT Manager		David Thompson		david.a.thompson1@navy.mil		(215) 897-1395					

Alt Type	Alt No.	Alt Title	Sponsor	Start Date	End Date	Work Item No.	RMMCO Status	In Brief	Out Brief	% Complete	Notes
SA	81251K	BFTT AEGIS HARDWARE BUILD 4.2	NAVSEA	12/14/20	04/05/21	980-90-007	Prod Auth	Yes	No	57%	Data and Power cable removal 100%. Data, Fiber & Power cable install in progress 10%. BFTT Equipment offload complete. Onload of new Equipment scheduled for w/o 8 MAR.
	AIT OSIC	NSWCDD DNA	Michael Johnson	michael.g.johnson1@navy.mil		(757) 334-5831					
	AIT Manager	NSWCDD DAM NECK	Jamie Teti	jamie.teti@navy.mil		(757) 492-1924					
	Gov't Sponsor	NSWCCR	Timothy Gilbert	timothy.a.gilbert@navy.mil		(757) 672-0037					
SA	82645K	SQ-89A(V)15 INTERFACE CHANGES	NAVSEA	12/07/20	04/16/21	980-90-004	Prod Auth	Yes	No	83%	Cable installation complete. Cable termination/connectors and MCT tests in progress. Electrical install 83%. Fiber termination for BFTT Rack1 pending new equipment install. Concerns: SPS-67 modification necessary to accept new fiber optic cable - plan to build connectors as personnel become available.
	AIT OSIC	NSWC DD	Nathan Owens	nathan.s.owens1@navy.mil		(757) 492-4562					
	AIT Manager	NSWCDD DNA	Jeffrey Wiggins	jeffrey.wiggins1@navy.mil		(757) 334-5860					
	Gov't Sponsor	NAVSEA	Steve Cobb	steven.l.cobb@navy.mil		(757) 892-4134					
SA	90378K	CANES HW 1.2 TECH REFRESH	SPAWAR	12/14/20	04/05/21	980-90-002	Prod Auth	Yes	No	30%	Rip-out 87%. CANES Units off-load in progress. HVAC install/Vent Mods in COMMS Center, CSER3A and LER complete. Cable rip-out complete, install in progress 22%.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863					
	AIT Manager	SPAWAR	Klaus Gutknecht	klaus.gutknecht@navy.mil		(757) 323-6716					
SA	96034K00	BFTN AN/USQ-195(A)IV HW	NIWC	02/15/21	03/26/21	980-11-002	Prod Auth	Yes	No		Production check in 3 FEB 21. RCC SZN for Support Services is settled. Paint Abatement in-progress.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863					
	AIT Manager	SPAWAR	Brian Kodmon	brian.kodmon@navy.mil		(757) 541-6772					
OA	70227	MK45 IMPROVED CRADLE OPERATING CYL	NAVSEA	03/22/21	04/05/21	980-00-002	Prod Auth	No	No		
	AIT Manager	NSWCDD	Angela Profeta	angela.profeta@navy.mil		(973) 724-8934					
	Gov't Sponsor	PEO IWS 3	Kevin Jackson	kevin.jackson11@navy.mil		(703) 872-1045					
OA	70920	LOW-PROFILE FUZE SETTER DIAL A	NAVSEA	03/22/21	04/05/21	980-00-002	Prod Auth	No	No		
	AIT Manager	NSWCDD	Angela Profeta	angela.profeta@navy.mil		(973) 724-8934					
	Gov't Sponsor	PEO IWS 3	Kevin Jackson	kevin.jackson11@navy.mil		(703) 872-1045					
OA	79362	AW5 SEAWATER FLOW METER FOR SP	NAVSEA	02/22/21	04/05/21	980-90-003	Prod Auth	Yes	No	100%	Production complete.
	AIT OSIC	NSWC PHD	Brad Hedges	brad.hedges@navy.mil		(757) 574-2349					
	AIT Manager	NSWC PHD	Syed Taqi	syed.taqi@navy.mil		(805) 228-8803					
OA	84037	BMD - MK99 FCS KAS IN LINE FILT	NAVSEA	05/17/21	05/21/21	N/A	Prod Auth	No	No		
	Gov't Sponsor		brenda.lopez-marquez	brenda.lopez-marquez@navy.mil		(805) 228-5364					

Alt Type	Alt No.	Alt Title	Sponsor	Start Date	End Date	Work Item No.	RMMCO Status	In Brief	Out Brief	% Complete	Notes
OA	84216	AWS: Q-70 UPS TACTICAL SWITCH	NAVSEA	04/29/21	05/06/21	N/A		No	No		
AIT Manager		NSWCPHD	Kenneth Gerulis	kenneth.gerulis@navy.mil		(805) 228-5073	(805) 760-4580				
Gov't Sponsor		NAVSEA	Gladys Gonzalez-Vega	gladys.gonzalez@navy.mil		(202) 781-2770					
OA	84896	AN/SPS-67(V) 5 FIBER OPTIC FAS	NAVSEA	04/19/21	05/21/21	N/A	GK Prescreened	No	No		In conjunction with SWD 84886.
AIT OSIC		PHD NSWC VB DET	Karl Campbell	karl.campbell@navy.mil		(757) 492-8069					
AIT Manager		NSWCOD	Tom Alford	tom.g.alford@navy.mil		(757) 492-5071					
OA	85270	MK 24 DECOY LAUNCH PROCESSOR P	NAVSEA	05/25/21	06/02/21	N/A	GK Prescreened	No	No		
AIT OSIC		MARMC	Joseph Drebitko	joseph.drebitko@navy.mil		(757) 836-3468	(812) 381-0392				
AIT Manager			Kristen McDowell	kristen.mcdowell.ctr@navy.mil							
Gov't Sponsor		NAVSURFWARREN	Mandy Hearn	mildred.hearn@navy.mil		(812) 854-6576					
OA	86476	BEWT II LAPTOP AND IMU UPGRADE	NAVSEA	03/15/21	04/05/21	N/A	Prod Auth	Yes	No	100%	BEWT II IMU installed. BEWT II Laptop and Battery turned over to SF. SOVT 0%.
AIT OSIC		NSWCDD DNA	Michael Johnson	michael.g.johnson1@navy.mil		(757) 334-5831					
AIT Manager		NSWCDD DAM NECK	Jamie Teti	jamie.teti@navy.mil		(757) 492-1924	(757) 920-3921				
Gov't Sponsor		NSWCOR	Timothy Gilbert	timothy.a.gilbert@navy.mil		(757) 672-0037					
OA	88133	AN/UPX-41@ FC 1 SHOCK MODIFI	NAVAIR	04/19/21	04/23/21	N/A		No	No		
AIT Manager		NAVAIR	Scot Evans	christopher.evans2.ctr@navy.mil		(301) 757-2757					
Gov't Sponsor		NAVAIR	Peter Frasier	peter.frasier@navy.mil		(301) 342-7528					
OA	88609	CIWS LCIO INADV RCS INDICATOR	NAVSEA	04/05/21	05/21/21	N/A		No	No		
Gov't Sponsor		NSWCCH	Kim Talarsky	kim.talarsky@navy.mil		(973) 724-8935					
OA	88649	AWS: FIBER OPTIC SWITCHBOX RED	NAVSEA	01/11/21	04/12/21	980-00-001		No	No		
AIT Manager		NSWCPHD	Kenneth Gerulis	kenneth.gerulis@navy.mil		(805) 228-5073	(805) 760-4580				
Gov't Sponsor		NAVSEA	Gladys Gonzalez-Vega	gladys.gonzalez@navy.mil		(202) 781-2770					
OA	89524	AWS: OI-663 CRO MONITOR UPGRADE	NAVSEA	03/29/21	04/13/21	980-00-001		No	No		
AIT Manager		NSWCPHD	Kenneth Gerulis	kenneth.gerulis@navy.mil		(805) 228-5073	(805) 760-4580				
Gov't Sponsor		NAVSEA	Gladys Gonzalez-Vega	gladys.gonzalez@navy.mil		(202) 781-2770					
OA	91917	J SERIES CDU (FC 27) FOR SURFA	NAVSEA	04/20/21	04/23/21	N/A	GK Prescreened	No	No		
AIT Manager		SPAWAR	Richard West	richard.west1@navy.mil		(757) 541-5776					
Gov't Sponsor		NAVSEA, PEO IWS 6.0	Kelly Prim	charles.k.prim1@navy.mil		(202) 781-3554					
OA	95085	SGS/AC MK 162 MOD 3 UPGRADE		04/19/21	04/22/21	N/A		No	No		
Gov't Sponsor		NSWCDD	Anita Butler	anita.butler1@navy.mil		(540) 653-1272					

Alt Type	Alt No.	Alt Title	Sponsor	Start Date	End Date	Work Item No.	RMMCO Status	In Brief	Out Brief	% Complete	Notes
OA	93375	BMD-BMD MAINTENANCE LAPTOP U	NAVSEA	04/05/21	05/13/21	N/A		No	No		
	Gov't Sponsor	Missile Defense Agency	Mark Pinto	mark.pinto@nda.mil		(540) 663-1740					
EC	82519	PEOC4I VACM/COMSEC MOD	SPAWAR	04/05/21	04/16/21	N/A	Prod Auth	No	No		Production check in 21 JAN 21.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
	AIT Manager	SPAWAR	Thomas Farrelly	thomas.farrelly@navy.mil		(757) 541-6636					
EC	86453	PEOC4I NAVSSI BFTT EC10	SPAWAR	03/29/21	05/04/21	N/A	Prod Auth	No	No		Production check in 3 FEB 21.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
	AIT Manager	SPAWAR	Anthony Jenkins	anthony.e.jenkins@navy.mil		(757) 541-6240					
EC	92211	VP B14 PROCESSOR CARD	SPAWAR	04/12/21	04/16/21	N/A	Prod Auth	No	No		Production check in 21 JAN 21.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
EC	93191	SSEE INC F WORKSTATION UPG	SPAWAR	02/09/21	04/05/21	N/A	Prod Auth	No	No		Production check in 21 JAN 21.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
	AIT Manager	SPAWAR	Mike Furey	michael.furey@navy.mil		(843) 218-5749					
EC	93323	NTCSS ROM(V)1 SCANNER	SPAWAR			N/A		No	No		DEFERRED BY PMS 407 LOA CH6, DTG 041911Z DEC 20. SCD CANCELLED LACKS RELIABILITY.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
	AIT Manager	SPAWAR	Martin Snyder	martin.snyder@navy.mil		(757) 443-0421					
EC	93364	SSEE SATURN BM UPGRADE KIT	SPAWAR	02/08/21	05/11/21	N/A	Prod Auth	No	No		Production check in 8 DEC 20.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
	AIT Manager	SPAWARSYSCEN-ATLANTIC	Thomas Vinti	thomas.vinti@navy.mil		(757) 541-5598					
EC	93852	ADNS INC III SIPR CAC READER	SPAWAR	04/05/21	04/14/21	N/A	Prod Auth	No	No		Production check in 17 DEC 20.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
	AIT Manager	SPAWARSYSCEN-ATLANTIC	Thomas Vinti	thomas.vinti@navy.mil		(757) 541-5598					
EC	94781	SSEE INC F OPRTR STATION UPG	SPAWAR	03/29/21	04/08/21	N/A	Prod Auth	No	No		Production check in 8 DEC 20.
	AIT OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863				
	AIT Manager	SPAWAR	Mike Furey	michael.furey@navy.mil		(843) 218-5749					
SWD	81252	BFTT BUILD 5.0 CAPABILITY SW	NAVSEA	04/05/21	04/21/21	N/A	Prod Auth	Yes	No		RMMCO/Production check in 7 DEC 20.
	AIT OSIC	NSWCDD DNA	Michael Johnson	michael.g.johnson1@navy.mil		(757) 334-5831					
	AIT Manager	NSWCDD DAM NECK	Jamie Teti	jamie.teti@navy.mil		(757) 492-1924	(757) 920-3921				
	Gov't Sponsor	NSWCRR	Timothy Gilbert	timothy.a.gilbert@navy.mil			(757) 672-0037				

Alt Type	Alt No.	Alt Title	Sponsor	Start Date	End Date	Work Item No.	RMMCO Status	In Brief	Out Brief	% Complete	Notes
SWD	81583	AN/SQ-89A(V) 15 ACB-13 SOFTWARE	NAVSEA Steve Cobb								
	Gov't Sponsor	NAVSEA	Steven L. Cobb@navy.mil	04/19/21	04/23/21	N/A	Prod Canx	No	No		DEFERRED BY PMS 407 LOA CH8, DTG 071546Z JAN 21; REPLACED BY SWD 94593 AN/SQ-89A(V)15 SW VERSION 5.1.
SWD	84886	AN/SPS-67(V)5 SW 3.0	NAVSEA								
	AIT OSIC	PHD NSWC VB DET	Karl Campbell	04/19/21	04/23/21	N/A	GK Prescreened	No	No		
	AIT Manager	NSWCDCN	Tom Alford			(757) 492-8069					
						(757) 492-5071					
SWD	84930 R1	MWS SW V 1.5.1 ON AEGEIS CLASS	NAVAIR								
	AIT Manager	NAVAIR	Louis Uffer	04/05/21	05/21/21	N/A		No	No		
	Gov't Sponsor	NAVAIR PMA 251	Paul Terwilliger			(732) 323-1040					
						(732) 323-4426					
SWD	85225	MK 41 VLS 0797HA PACM-SI UPG	NAVSEA								
	AIT OSIC	NSWCPCHE	Landon Bartlett	04/06/21	04/09/21	N/A	GK Prescreened	No	No		
	AIT Manager	NSWC	David Tran			(805) 228-0296					
	Gov't Sponsor	NSWC PHD, ASA	Bich-Phuong Nguyen			(805) 228-5656					
						(805) 228-0450					
SWD	86261 R1	TMIP-M V4.1.0.1	BUMED								
	AIT Manager	SPAWAR	Pauline Sullens	05/24/21	05/28/21	N/A		No	No		
						(757) 443-0659					
SWD	86274	PEOEIS NIAPS 3.0.1 NIPR SRF LI	SPAWAR								
	AIT OSIC	SPAWAR	Tim Daniels	05/03/21	05/18/21	N/A		No	No		
	AIT Manager	CNSL	Leann Parker			(757) 675-0863					
						(757) 376-2207					
SWD	86898	PEOCAL NTCSS LINUX SWD 005	SPAWAR								
	AIT OSIC	SPAWAR	Tim Daniels	05/03/21	05/07/21	N/A	Prod Auth	No	No		Production check in 14 DEC 20.
	AIT Manager	SPAWAR	Martin Snyder			(757) 675-0863					
						(757) 443-0421					
SWD	89474	CANES V3	SPAWAR								
	AIT OSIC	SPAWAR	Tim Daniels	04/05/21	06/18/21	N/A	Prod Auth	No	No		Production check in 17 DEC 20.
	AIT Manager	SPAWAR	Klaus Gutknecht			(757) 675-0863					
						(757) 541-6619					
SWD	90012	SSEE INC F SWD BEL CHARLIE	SPAWAR								
	AIT OSIC	SPAWAR	Tim Daniels	04/05/21	04/14/21	N/A	Prod Auth	No	No		Production check in 8 DEC 20.
	AIT Manager	SPAWAR	Mike Furey			(757) 675-0863					
						(843) 218-5749					
SWD	90631	BEWT II 1.4 SWD	NAVSEA								
	AIT OSIC	NSWCDD DNA	Michael Johnson	04/08/21	04/22/21	N/A	Prod Auth	Yes	No		RMMCO/Production check in 7 DEC 20.
	AIT Manager	NSWCDD DAM NECK	Jamie Teti			(757) 334-5831					
	Gov't Sponsor	NSWCCR	Timothy Gilbert			(757) 492-1924					
						(757) 920-3921					
						(757) 672-0037					

Alt Type	Alt No.	Alt Title	Sponsor	Start Date	End Date	Work Item No.	RMMCO Status	In Brief	Out Brief	% Complete	Notes
SWD	91302	MFOM CRT V540-02.00.30.00	SPAWAR	05/03/21	05/07/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 14 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil							
AIT	Manager	SPAWAR	Louis Sushka	louis.sushka@navy.mil			(757) 443-0338				
SWD	91304	MFOM MT V545-02.00.30.00	SPAWAR	05/03/21	05/14/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 14 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil			(757) 675-0863				
AIT	Manager	SPAWAR	Louis Sushka	louis.sushka@navy.mil			(757) 443-0338				
SWD	91629	CIWS BRICKPASS SOFTWARE W/ WIN	NAVSEA	04/09/21	04/16/21	N/A		No	No		
AIT	Manager	NSWC IHD	Steven Brandl	steven.brandl@navy.mil			(973) 494-4986				
Gov't	Sponsor	NSWC IHD	Kim Talarsky	kim.talarsky@navy.mil			(973) 724-8935				
SWD	91630	CIWS PMU SOFTWARE W/ WINPASS 5	NAVSEA	04/09/21	04/16/21	N/A		No	No		
AIT	Manager	NSWC IHD	Steven Brandl	steven.brandl@navy.mil			(973) 494-4986				
Gov't	Sponsor	NSWC IHD	Kim Talarsky	kim.talarsky@navy.mil			(973) 724-8935				
SWD	91955	ADNS INC III FS 2	SPAWAR	05/03/21	06/18/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 14 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil			(757) 675-0863				
AIT	Manager	SPAWARSYSCEN-ATLANTIC	Thomas Vinti	thomas.vinti@navy.mil			(757) 541-5598				
SWD	92495	NAVMACS II SW VER 3.4	SPAWAR	04/05/21	05/07/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 14 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil			(757) 675-0863				
AIT	Manager	SPAWAR	David Fuller	david.fuller1@navy.mil			(843) 218-4563				
SWD	92623	CDLMS 3.8-4 BMD	SPAWAR	04/12/21	04/19/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 14 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil			(757) 675-0863				
AIT	Manager	SPAWAR	Jennifer McDonald	jennifer.l.bell2@navy.mil			(619) 221-5620				
SWD	92715	GCCS-M GL V4.1.2.1 AEGIS	SPAWAR	05/03/21	06/11/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 17 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil			(757) 675-0863				
AIT	Manager	SPAWAR	Tim Dore	timothy.c.dore@navy.mil			(757) 675-2676				
SWD	92920	NTCSS FSM V250-03.01.10.XX	SPAWAR	05/03/21	05/14/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 17 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil			(757) 675-0863				
AIT	Manager	SPAWAR	Martin Snyder	martin.snyder@navy.mil			(757) 443-0421				
SWD	92922	NTCSS ROM V242-03.01.02.XX	SPAWAR	05/03/21	05/19/21	N/A	Prod Auth (757) 675-0863	No	No		Production check in 17 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil			(757) 675-0863				
AIT	Manager	SPAWAR	Martin Snyder	martin.snyder@navy.mil			(757) 443-0421				

Alt Type	Alt No.	Alt Title	Sponsor	Start Date	End Date	Work Item No.	RMMCO Status	In Brief	Out Brief	% Complete	Notes
SWD	93121	NAVMACS RADIANT MERCURY V6.0	SPAWAR	04/12/21	04/22/21	N/A	Prod Auth	No	No		Production check in 17 DEC 20.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863	No	No		
AIT	Manager	SPAWAR	David Fuller	david.fuller1@navy.mil		(843) 218-4563		No	No		
SWD	93669	CIWS USN-8217 OPERATIONAL PROG	NAVSEA	04/09/21	04/16/21	N/A		No	No		
Gov't Sponsor		NSWCIC	Kim Talarsky	kim.talarsky@navy.mil		(973) 724-8935		No	No		
SWD	93921	AWS 5.4.0 CERTIFIED COMPUTER P	NAVSEA	04/19/21	04/23/21	N/A		No	No		
AIT	Manager	NSWCDD DNA	Timothy Spaulding	timothy.l.spaulding@navy.mil		(540) 653-7970	(757) 285-3287	No	No		
Gov't Sponsor		NSWCDD	Chuck Harms	charles.harms@navy.mil		(540) 653-7656		No	No		
SWD	93922	MULTI-MISSION PMA VERSION 05.1	NAVSEA	04/19/21	04/23/21	N/A		No	No		
AIT	Manager	NSWCDD DNA	Timothy Spaulding	timothy.l.spaulding@navy.mil		(540) 653-7970	(757) 285-3287	No	No		
Gov't Sponsor		NSWCDD	Chuck Harms	charles.harms@navy.mil		(540) 653-7656		No	No		
SWD	94593	AN/SQ-89A(V)15 SW VERSION 5.1	NAVSEA			N/A		No	No		AUTHORIZED BY PMS 407 LOA CH8, DTG 071546Z JAN 21.
AIT	Manager	NSWC Dam Neck	Bernard Acosta	bernard.acosta@navy.mil		(757) 759-0668		No	No		
Gov't Sponsor		NAVSEA	Steve Cobb	steven.l.cobb@navy.mil		(757) 892-4134		No	No		
SWD	94694	IRRI 2.0.4/DRRS-N IN CANES	NAVSEA	05/10/21	05/14/21	N/A	Prod Auth	No	No		Production check in 14 DEC 20.
AIT	Manager	USFF, N7	Rick Stanford	richard.stanford.ctr@navy.mil		(757) 836-5241		No	No		
Gov't Sponsor		USFF, N7	Sean Hynes	sean.hynes@navy.mil		(757) 836-5523		No	No		
SWD	95084	SGS/AC B/L 6.5.2 COMPUTR RPROG	NAVSEA	04/19/21	04/22/21	N/A		No	No		
Gov't Sponsor		NSWCDD	Anita Butler	anita.butler1@navy.mil		(540) 653-1272		No	No		
SWD	95759	BFTN AN/USQ-195A(V)1 SW V4.2	NIWC	04/05/21	07/02/21	980-11-002	Prod Auth	Yes	No		RMMCO check in 1 FEB 21.
AIT	OSIC	SPAWAR	Tim Daniels	tim.daniels@navy.mil		(757) 675-0863	(757) 675-0863	No	No		
AIT	Manager	SPAWAR	James Smith	james.a.smith5@navy.mil		(757) 541-6863		No	No		
SWD	96031	SKED 3.X MIGRATION	NAVSEA			N/A		No	No		AUTHORIZED VIA PMS 407 LOA CH7, DTG 221921Z DEC 20.
AIT	Manager		William Kelly	william.a.kelly@navy.mil		(202) 781-3386		No	No		